

North East Regional Center Expansion

DESCRIPTION	DAYS	START	FINISH	2009												2010												2011			
				F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J				
<b>Overview</b>																															
Notice to Proceed	1	MAR 06 09 *	MAR 06 09	Notice to Proceed																											
NPDES Permit	11	MAR 06 09	MAR 20 09	■ NPDES Permit																											
South Parking Lot/Geothermal Well Field	146 *	MAR 23 09	OCT 12 09	■ South Parking Lot/Geothermal Well Field																											
Phase 1 - Addition	288 *	MAR 23 09	APR 29 10	■ Phase 1 - Addition																											
Phase 1A - 1st Floor Electrical/Mechanical Rooms	88 *	JUL 13 09	NOV 11 09	■ Phase 1A - 1st Floor Electrical/Mechanical Rooms																											
Phase 1B - Fire Stairtower Renovations	18 *	DEC 23 09	JAN 18 10	■ Phase 1B - Fire Stairtower Renovations																											
Phase 2B - Renovations 2nd Floor	76 *	JUN 21 10	OCT 04 10	■ Phase 2B - Re																											
Phase 2A - Renovations 1st Floor	99 *	JUN 21 10	NOV 04 10	■ Phase 2A																											
Phase 2C - Renovations 3rd Floor	35 *	JUL 12 10	AUG 27 10	■ Phase 2C - Renov																											
Project Substantial Completion	0		OCT 28 10	◆ Project Su																											
<b>Phase 1 - Addition</b>																															
+South Parking Lot/Geothermal Wellfield	146	MAR 23 09	OCT 12 09	■																											
+Addition Sitework	279	MAR 23 09	APR 16 10	■																											
+Building Shell	197	APR 29 09	JAN 29 10	■																											
+Building Shell	154	APR 20 09	NOV 19 09	■																											
+Addition Systems and Finishes Level 1	152	JUL 08 09	FEB 05 10	■																											
+Addition Systems and Finishes Level 2	120	JUL 22 09	JAN 06 10	■																											
+Addition Systems and Finishes Level 3	124	NOV 06 09	APR 29 10	■																											
<b>Phase 1A - 1st Floor Elec/Mech Rm &amp; Bookstore</b>																															
+Bookstore Renovations	65	JUL 13 09	OCT 09 09	■																											
+Electrical Room	11	JUL 13 09	JUL 27 09	■																											
+Mechanical Room	88	JUL 13 09	NOV 11 09	■																											

North East Regional Center Expansion

DESCRIPTION	DAYS	START	FINISH	2009												2010												2011
				F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	
<b>Phase 1B - Fire Stairtower Renovations</b>																												
<b>+Existing Stairtower Renovations</b>																												
	18	DEC 23 09	JAN 18 10																									
<b>Phase 2A - Renovations 1st Floor</b>																												
<b>+Administration Renovations</b>																												
	99	JUN 21 10	NOV 04 10																									
<b>+Kitchen Renovations</b>																												
	99	JUN 21 10	NOV 04 10																									
<b>Phase 2B - Renovations 2nd Floor</b>																												
<b>+Summer Work</b>																												
	76	JUN 21 10	OCT 04 10																									
<b>+Summer I Work</b>																												
	35	JUN 21 10	AUG 06 10																									
<b>+Summer II Work</b>																												
	35	JUL 12 10	AUG 27 10																									
<b>Phase 2C - Renovations 3rd Floor</b>																												
<b>+Summer Work</b>																												
	75	MAY 17 10	AUG 27 10																									
<b>+Summer II Work</b>																												
	35	JUL 12 10	AUG 27 10																									