

INTERMEDIATE SCHOOL ADDITION & RENO

DESCRIPTION	DAYS PLAN	% COMPT	DAYS TO GO	START	FINISH	FLOAT	2008											
							MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
OVERVIEW																		
OV001	Notice to Proceed	0	100	0	JUN 21 07 A													
OV003	Begin Construction	0	100	0	JUN 26 07 A													
OV002	Mobilize on Site	1	100	0	JUL 16 07 A	JUL 16 07 A												
OV016	Receive Building Permit	1	100	0	AUG 21 07 A	AUG 21 07 A												
OV007	End of School 2008	0	0	0		JUN 06 08 *	0											
OV010	Phase 2 Classroom Area Completion	0	0	0		JUL 23 08	20d											
OV011	Phase 4 Completion	0	0	0		JUL 25 08	18d											
OV006	Phase 3 Completion	0	0	0		JUL 28 08	17d											
OV008	Phase 1 Completion	0	0	0		JUL 29 08	16d											
OV013	Phase 5 Tie In Completion	0	0	0		JUL 31 08	14d											
OV004	Phase 2 Administration Area Completion	0	0	0		AUG 08 08	8d											
OV014	Preliminary Occupancy Inspection	1	0	1	AUG 11 08	AUG 11 08	-2d											
OV015	Final Occupancy Inspection	1	0	1	AUG 12 08	AUG 12 08	-2d											
OV005	Renovation Substantial Completion	0	0	0		AUG 19 08	1d											
OV009	Phase 5 Cafeteria Section Completion	0	0	0		AUG 19 08	1d											
OV012	Phase 6 Completion	0	0	0		AUG 25 08	-11d											
OV990	Project Substantial Completion	0	0	0		AUG 25 08	-11d											
OV999	Complete Construction in All Areas	0	0	0		SEP 04 08	-10d											
PROCUREMENT																		
FABRICATION AND FIRST DELIVERY																		
1 - General Trades																		
PF006	Food Service Equipment	174	70	52	AUG 01 07 A	AUG 12 08	6d											
PF001	Wood Casework	29	83	5 *	APR 25 08 A	JUN 05 08	8d											
SITE WORK																		
S015	Concrete Curbing	40	70	12	SEP 11 07 A	JUN 16 08	-2d											
S021	Stone and Prep Sidewalks	20	0	20	JUN 10 08	JUL 08 08	-2d											
S022	Pour Concrete Sidewalks	40	0	40	JUN 10 08	AUG 05 08	-2d											
S023	Prep and Stone for Asphalt	20	80	4	JUN 17 08	JUN 20 08	-2d											
S016	Asphalt Paving	20	0	20	JUL 01 08	JUL 29 08	-2d											
S017	Landscaping, Seeding, Sodding	20	0	20	JUL 16 08	AUG 12 08	-2d											

INTERMEDIATE SCHOOL ADDITION & RENO

DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008							
							MAY	JUN	JUL	AUG	SEP	OCT	NOV	
PHASE 1														
BLOCK F - TWO STORY CLASSROOM SECTION														
FIRST FLOOR														
1F1049	Finish Coat Painting	10	95	1	MAR 10 08 A	MAY 30 08	38d							
1F1036	Electrical Terminations and Devices	15	98	0	MAR 13 08 A	MAY 30 08	39d							
1F1028	Acoustic Ceiling Grid - Classrooms	10	90	1	APR 07 08 A	MAY 30 08	31d							
1F1024	Hang and Finish Drywall	9	95	1	APR 15 08 A	MAY 29 08	12d							
1F1058	Fire Alarm Terminations	10	95	1	APR 21 08 A	JUN 03 08	42d							
1F1051	Acoustic Ceiling Grid - Corridors	10	90	1	APR 22 08 A	MAY 30 08	31d							
1F1031	Lighting Fixtures - Classrooms	10	50	5	MAY 06 08 A	JUN 09 08	38d							
1F1037	Terrazzo	30	60	12	MAY 12 08 A	JUN 17 08	32d							
1F1053	Lighting Fixtures - Corridors	10	50	5	MAY 14 08 A	JUN 09 08	38d							
1F1060	Teledata Final Connections	15	75	4	MAY 15 08 A	JUN 06 08	39d							
1F1061	Chalk, Tack and Markerboards, FECs	5	10	5	MAY 20 08 A	JUN 09 08	38d							
1F1029	Grilles and Diffusers - Classrooms	8	60	3	MAY 22 08 A	JUN 04 08	31d							
1F1052	Grilles and Diffusers - Corridors	8	60	3	MAY 23 08 A	JUN 04 08	31d							
1F1038	Plumbing Fixtures and Finishes	5	25	4	MAY 23 08 A	JUL 08 08	8d							
1F1030	Doors and Hardware	10	0	10	MAY 29 08	JUN 12 08	35d							
1F1032	Sprinkler Heads	5	0	5	MAY 30 08	JUN 06 08	39d							
1F1034	Acoustic Ceiling Tile - Classrooms	10	0	10	JUN 05 08	JUN 18 08	31d							
1F1054	Acoustic Ceiling Tile - Corridors	10	0	10	JUN 05 08	JUN 18 08	31d							
1F1035	Wood Casework	10	0	10	JUN 06 08	JUN 19 08	8d							
1F1039	Flooring	8	0	8	JUN 20 08	JUL 01 08	8d							
1F1040	Toilet Partitions and Accessories	10	0	10	JUL 09 08	JUL 22 08	8d							
1F1062	Final Cleaning	5	0	5	JUL 23 08	JUL 29 08	8d							
1F1041	Prepare and Distribute Punch List	2	0	2	JUL 30 08	JUL 31 08	8d							
1F1042	Punch List Work	5	0	5	AUG 01 08	AUG 07 08	9d							
1F1043	First Floor Complete	0	0	0		AUG 07 08	9d							
PHASE 2														
BLOCK F - TWO STORY CLASSROOM SECTION														
FIRST FLOOR														
2F1048	Finish Coat Painting	15	90	2	MAR 24 08 A	JUN 10 08	31d							
2F1021	Windows and Entrances	25	75	6	MAR 31 08 A	JUN 06 08	8d							
2F1036	Electrical Terminations and Devices	30	95	2	APR 01 08 A	JUN 10 08	30d							
2F1032	Sprinkler Heads	10	75	3	APR 18 08 A	JUN 11 08	35d							

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008					
								MAY	JUN	JUL	AUG	SEP	OCT
2F1058	Fire Alarm Terminations	10	90	1	APR 21 08 A	JUN 11 08	35d	■ Fire Alarm Terminations					
2F1051	Acoustic Ceiling Grid - Corridors	10	90	1	APR 23 08 A	JUN 09 08	24d	■ Acoustic Ceiling Grid - Corridors					
2F1024	Hang and Finish Drywall	15	95	1	APR 29 08 A	MAY 29 08	8d	■ Hang and Finish Drywall					
2F1031	Lighting Fixtures - Classrooms	10	50	5	MAY 06 08 A	JUN 06 08	38d	■ Lighting Fixtures - Classrooms					
2F1037	Terrazzo	40	60	16	MAY 12 08 A	JUN 30 08	22d	■ Terrazzo					
2F1053	Lighting Fixtures - Corridors	10	50	5	MAY 14 08 A	JUN 16 08	32d	■ Lighting Fixtures - Corridors					
2F1060	Teledata Final Connections	30	75	8	MAY 15 08 A	JUN 18 08	30d	■ Teledata Final Connections					
2F1038	Plumbing Fixtures and Finishes	10	25	8	MAY 23 08 A	JUN 10 08	29d	■ Plumbing Fixtures and Finishes					
2F1029	Grilles and Diffusers - Classrooms	8	50	4	MAY 23 08 A	JUN 12 08	24d	■ Grilles and Diffusers - Classrooms					
2F1052	Grilles and Diffusers - Corridors	8	50	4	MAY 27 08 A	JUN 12 08	24d	■ Grilles and Diffusers - Corridors					
2F1061	Chalk, Tack and Markerboards, FECs	5	10	5	MAY 28 08 A	JUN 17 08	31d	■ Chalk, Tack and Markerboards, FECs					
2F1050	Install Elevator	15	7	14	MAY 28 08 A	JUN 18 08	30d	■ Install Elevator					
2F1030	Doors and Hardware	20	0	20	MAY 29 08	JUN 26 08	24d	■ Doors and Hardware					
2F1040	Toilet Partitions and Accessories	14	0	14	MAY 30 08	JUN 19 08	29d	■ Toilet Partitions and Accessories					
2F1035	Wood Casework	20	0	20	JUN 09 08	JUL 07 08	8d	■ Wood Casework					
2F1034	Acoustic Ceiling Tile - Classrooms	10	0	10	JUN 13 08	JUN 26 08	24d	■ Acoustic Ceiling Tile - Classrooms					
2F1054	Acoustic Ceiling Tile - Corridors	10	0	10	JUN 13 08	JUN 26 08	24d	■ Acoustic Ceiling Tile - Corridors					
2F1039	Flooring	20	0	20	JUN 23 08	JUL 21 08	8d	■ Flooring					
2F1062	Final Cleaning	2	0	2	JUL 22 08	JUL 23 08	8d	■ Final Cleaning					
2F1041	Prepare and Distribute Punch List	2	0	2	JUL 24 08	JUL 25 08	8d	■ Prepare and Distribute Punch List					
2F1042	Punch List Work	10	0	10	JUL 28 08	AUG 08 08	8d	■ Punch List Work					
2F1043	First Floor Complete	0	0	0		AUG 08 08	8d	◆ First Floor Complete					

BLOCK F - SINGLE STORY ADMINISTRATION AREA

2F1A21	Interior Drywall Partitions	20	95	1	MAR 24 08 A	MAY 29 08	4d	■ Interior Drywall Partitions					
2F1A57	Teledata Rough In	20	50	10	APR 07 08 A	JUN 12 08	13d	■ Teledata Rough In					
2F1A55	Fire Alarm Rough Ins	10	50	5	APR 14 08 A	JUN 05 08	31d	■ Fire Alarm Rough Ins					
2F1A20	Windows and Entrances	35	75	9	MAY 07 08 A	JUN 11 08	1d	■ Windows and Entrances					
2F1A31	Doors and Hardware	10	0	10	MAY 29 08	JUN 12 08	36d	■ Doors and Hardware					
2F1A25	Fire Caulking	5	0	5	JUN 04 08	JUN 10 08	13d	■ Fire Caulking					
2F1A27	Above Ceiling Inspection	1	0	1	JUN 11 08	JUN 11 08	27d	■ Above Ceiling Inspection					
2F1A30	Wood Casework	10	0	10	JUN 12 08	JUN 25 08	6d	■ Wood Casework					
2F1A49	Acoustic Ceiling Grid - Corridors	10	0	10	JUN 12 08	JUN 25 08	14d	■ Acoustic Ceiling Grid - Corridors					
2F1A48	Finish Coat Painting	10	0	10	JUN 12 08	JUN 25 08	17d	■ Finish Coat Painting					
2F1A24	Electrical Terminations and Devices	30	0	30	JUN 12 08	JUL 24 08	7d	■ Electrical Terminations and Devices					

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008										
								MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
2F1A58	Teledata Final Connections	30	0	30	JUN 12 08	JUL 24 08	7d											
2F1A50	Grilles and Diffusers - Corridors	8	0	8	JUN 19 08	JUN 30 08	14d											
2F1A28	Acoustic Ceiling Grid - Offices	10	0	10	JUN 19 08	JUL 02 08	7d											
2F1A51	Lighting Fixtures - Corridors	10	0	10	JUN 19 08	JUL 02 08	22d											
2F1A59	Chalk, Tack and Markerboards, FECs	5	0	5	JUN 26 08	JUL 02 08	22d											
2F1A29	Grilles and Diffusers - Offices	8	0	8	JUN 26 08	JUL 08 08	9d											
2F1A32	Lighting Fixtures - Offices	10	0	10	JUN 26 08	JUL 10 08	17d											
2F1A54	ATC Terminations	10	0	10	JUN 26 08	JUL 10 08	17d											
2F1A56	Fire Alarm Terminations	10	0	10	JUN 26 08	JUL 10 08	17d											
2F1A37	Terrazzo	20	0	20	JUN 26 08	JUL 24 08	7d											
2F1A33	Sprinkler Heads	5	0	5	JUN 30 08	JUL 07 08	20d											
2F1A52	Acoustic Ceiling Tile - Corridors	10	0	10	JUL 01 08	JUL 15 08	14d											
2F1A34	Flooring	10	0	10	JUL 03 08	JUL 17 08	1d											
2F1A36	Acoustic Ceiling Tile - Offices	10	0	10	JUL 09 08	JUL 22 08	9d											
2F1A38	Plumbing Fixtures and Finishes	5	0	5	JUL 18 08	JUL 24 08	1d											
2F1A39	Toilet Partitions and Accessories	6	0	6	JUL 25 08	AUG 01 08	1d											
2F1A60	Final Cleaning	5	0	5	AUG 04 08	AUG 08 08	1d											
2F1A40	Prepare and Distribute Punch List	2	0	2	AUG 11 08	AUG 12 08	1d											
2F1A41	Punch List Work	5	0	5	AUG 13 08	AUG 19 08	1d											
2F1A42	Complete Construction	0	0	0		AUG 19 08	1d											

PHASE 3

BLOCK F - TWO STORY CLASSROOM SECTION

SECOND FLOOR

3F2054	Set and Connect Roof Top Units	5	75	1	APR 01 08 A	MAY 29 08	44d											
3F2025	Electrical Terminations and Devices	30	95	2	APR 04 08 A	MAY 30 08	39d											
3F2021	Lighting Fixtures - Classrooms	10	50	5	MAY 08 08 A	JUN 05 08	40d											
3F2049	Fire Alarm Terminations	10	95	1	MAY 12 08 A	MAY 29 08	44d											
3F2051	Teledata Final Connections	30	85	5	MAY 15 08 A	JUN 05 08	40d											
3F2043	Lighting Fixtures - Corridors	10	50	5	MAY 16 08 A	JUN 05 08	40d											
3F2020	Grilles and Diffusers - Classrooms	8	90	1	MAY 23 08 A	MAY 29 08	34d											
3F2042	Grilles and Diffusers - Corridors	8	50	4	MAY 23 08 A	JUN 04 08	31d											
3F2027	Plumbing Fixtures and Finishes	5	50	3	MAY 23 08 A	JUL 07 08	9d											
3F2017	Above Ceiling Inspection	1	0	1	MAY 29 08	MAY 29 08	34d											
3F2022	Sprinkler Heads	5	0	5	MAY 29 08	JUN 05 08	40d											
3F2045	Roof Trim	5	0	5	MAY 29 08	JUN 05 08	40d											

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008						
								MAY	JUN	JUL	AUG	SEP	OCT	NOV
3F2052	Chalk, Tack and Markerboards, FECs	5	0	5	MAY 29 08	JUN 05 08	40d	■ Chalk, Tack and Markerboards, FECs						
3F2018	Doors and Hardware	10	0	10	MAY 29 08	JUN 12 08	35d	■ Doors and Hardware						
3F2026	Acoustic Ceiling Tile - Classrooms	10	0	10	MAY 30 08	JUN 13 08	34d	■ Acoustic Ceiling Tile - Classrooms						
3F2044	Acoustic Ceiling Tile - Corridors	10	0	10	JUN 05 08	JUN 18 08	31d	■ Acoustic Ceiling Tile - Corridors						
3F2024	Wood Casework	10	0	10	JUN 06 08	JUN 19 08	9d	■ Wood Casework						
3F2029	Flooring	8	0	8	JUN 20 08	JUL 01 08	9d	■ Flooring						
3F2030	Toilet Partitions and Accessories	10	0	10	JUL 08 08	JUL 21 08	9d	■ Toilet Partitions and Accessories						
3F2053	Final Cleaning	5	0	5	JUL 22 08	JUL 28 08	9d	■ Final Cleaning						
3F2031	Prepare and Distribute Punch List	2	0	2	JUL 29 08	JUL 30 08	9d	■ Prepare and Distribute Punch List						
3F2032	Punch List Work	5	0	5	JUL 31 08	AUG 06 08	10d	■ Punch List Work						
3F2033	Second Floor Complete	0	0	0		AUG 06 08	10d	◆ Second Floor Complete						
PHASE 4														
BLOCK F - TWO STORY CLASSROOM SECTION														
SECOND FLOOR														
4F2039	Finish Coat Painting	10	90	1	APR 14 08 A	MAY 29 08	40d	■ Finish Coat Painting						
4F2014	Windows and Entrances	35	95	2	APR 14 08 A	MAY 30 08	44d	■ Windows and Entrances						
4F2025	Electrical Terminations and Devices	15	95	1	APR 16 08 A	MAY 29 08	35d	■ Electrical Terminations and Devices						
4F2037	EIFS and Plastering	70	80	14	APR 21 08 A	JUN 18 08	27d	■ EIFS and Plastering						
4F2028	Terrazzo	40	80	8	APR 25 08 A	JUN 10 08	18d	■ Terrazzo						
4F2050	Fire Alarm Terminations	10	95	1	APR 29 08 A	MAY 30 08	44d	■ Fire Alarm Terminations						
4F2021	Lighting Fixtures - Classrooms	10	50	5	MAY 09 08 A	JUN 05 08	41d	■ Lighting Fixtures - Classrooms						
4F2051	Teledata Final Connections	15	50	8	MAY 15 08 A	JUN 10 08	38d	■ Teledata Final Connections						
4F2046	Lighting Fixtures - Corridors	10	50	5	MAY 16 08 A	JUN 05 08	41d	■ Lighting Fixtures - Corridors						
4F2020	Grilles and Diffusers - Classrooms	8	95	0	MAY 23 08 A	MAY 28 08	46d	■ Grilles and Diffusers - Classrooms						
4F2044	Grilles and Diffusers - Corridors	8	60	3	MAY 23 08 A	JUN 03 08	43d	■ Grilles and Diffusers - Corridors						
4F2027	Plumbing Fixtures and Finishes	5	25	4	MAY 27 08 A	JUN 04 08	33d	■ Plumbing Fixtures and Finishes						
4F2017	Above Ceiling Inspection	1	0	1	MAY 29 08	MAY 29 08	35d	■ Above Ceiling Inspection						
4F2022	Sprinkler Heads	5	0	5	MAY 29 08	JUN 05 08	41d	■ Sprinkler Heads						
4F2045	Acoustic Ceiling Tile - Corridors	10	0	10	MAY 29 08	JUN 12 08	36d	■ Acoustic Ceiling Tile - Corridors						
4F2018	Doors and Hardware	30	0	30	MAY 29 08	JUL 11 08	16d	■ Doors and Hardware						
4F2052	Chalk, Tack and Markerboards, FECs	5	0	5	MAY 30 08	JUN 06 08	40d	■ Chalk, Tack and Markerboards, FECs						
4F2026	Acoustic Ceiling Tile - Classrooms	10	0	10	MAY 30 08	JUN 13 08	35d	■ Acoustic Ceiling Tile - Classrooms						
4F2030	Toilet Partitions and Accessories	10	0	10	JUN 04 08	JUN 17 08	33d	■ Toilet Partitions and Accessories						
4F2024	Wood Casework	30	0	30	JUN 06 08	JUL 18 08	11d	■ Wood Casework						
4F2042	Roof Trim	5	0	5	JUN 19 08	JUN 25 08	27d	■ Roof Trim						

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008											
								MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC				
4F2029	Flooring	20	0	20	JUN 20 08	JUL 18 08	11d			█									
4F2053	Final Cleaning	5	0	5	JUL 21 08	JUL 25 08	11d			█									
4F2031	Prepare and Distribute Punch List	2	0	2	JUL 28 08	JUL 29 08	11d			█									
4F2032	Punch List Work	5	0	5	JUL 30 08	AUG 05 08	11d			█									
4F2033	Second Floor Complete	0	0	0		AUG 05 08	11d			◆									
PHASE 5																			
BLOCK E - SINGLE STORY CAFETERIA SECTION																			
5E1C07	Electrical Rough In Load Bearing Masonry	10	85	2	JAN 29 08 A	MAY 30 08	22d	█											
5E1C59	Teledata Rough In	20	50	10	JAN 29 08 A	JUN 12 08	5d	█											
5E1C19	Roof Insulation and Membrane	20	90	2	APR 30 08 A	MAY 30 08	3d	█											
5E1C21	Interior Masonry Partitions	20	90	2	MAY 01 08 A	MAY 30 08	-7d	█											
5E1C22	Electrical Rough In in Interior Partitions	20	50	10	MAY 01 08 A	JUN 12 08	5d	█											
5E1C13	Plumbing Rough In	30	95	2	MAY 06 08 A	MAY 30 08	16d	█											
5E1C11	Sprinkler Rough In	10	25	8	MAY 13 08 A	JUN 10 08	2d	█											
5E1C12	Mechanical Pipe Rough-In	30	10	27	MAY 22 08 A	JUL 08 08	-3d	█											
5E1C55	ATC Rough Ins	10	0	10	MAY 29 08	JUN 12 08	25d	█											
5E1C57	Fire Alarm Rough Ins	10	0	10	MAY 29 08	JUN 12 08	25d	█											
5E1C17	Duct Rough In	13	0	13	MAY 29 08	JUN 17 08	-3d	█											
5E1C54	Standing Seam Metal Roof	15	0	15	MAY 29 08	JUN 19 08	25d	█											
5E1C20	Windows and Entrances	35	0	35	MAY 29 08	JUL 18 08	10d	█											
5E1C49	EIFS and Plastering	40	0	40	MAY 29 08	JUL 25 08	0	█											
5E1C23	Block Fill and Prime Painting	20	0	20	JUN 03 08	JUN 30 08	-7d	█											
5E1C31	Doors and Hardware	15	0	15	JUN 10 08	JUN 30 08	23d	█											
5E1C28	Acoustic Ceiling Grid	20	0	20	JUN 24 08	JUL 22 08	-7d	█											
5E1C29	Grilles and Diffusers	8	0	8	JUL 01 08	JUL 11 08	0	█											
5E1C51	Finish Coat Painting	15	0	15	JUL 01 08	JUL 22 08	-7d	█											
5E1C30	Wood Trim	15	0	15	JUL 01 08	JUL 22 08	21d	█											
5E1C24	Electrical Terminations and Devices	30	0	30	JUL 01 08	AUG 12 08	-7d	█											
5E1C37	Terrazzo	30	0	30	JUL 01 08	AUG 12 08	-7d	█											
5E1C60	Teledata Final Connections	30	0	30	JUL 01 08	AUG 12 08	-7d	█											
5E1C25	Fire Caulking	5	0	5	JUL 09 08	JUL 15 08	-3d	█											
5E1C26	HVAC Equipment	13	0	13	JUL 09 08	JUL 25 08	18d	█											
5E1C27	Above Ceiling Inspection	1	0	1	JUL 16 08	JUL 16 08	-3d	█											
5E1C32	Lighting Fixtures	10	0	10	JUL 16 08	JUL 29 08	3d	█											

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008								
								MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	
5E1C36	Acoustic Ceiling Tile	15	0	15	JUL 17 08	AUG 06 08	-3d			■	Acoustic Ceiling Tile					
5E1C33	Sprinkler Heads	5	0	5	JUL 18 08	JUL 24 08	6d			■	Sprinkler Heads					
5E1C38	Plumbing Fixtures and Finishes	5	0	5	JUL 23 08	JUL 29 08	-5d			■	Plumbing Fixtures and Finishes					
5E1C61	Chalk, Tack and Markerboards, FECs	5	0	5	JUL 23 08	JUL 29 08	3d			■	Chalk, Tack and Markerboards, FE					
5E1C56	ATC Terminations	10	0	10	JUL 23 08	AUG 05 08	-2d			■	ATC Terminations					
5E1C58	Fire Alarm Terminations	10	0	10	JUL 23 08	AUG 05 08	-2d			■	Fire Alarm Terminations					
5E1C34	Flooring	15	0	15	JUL 23 08	AUG 12 08	-7d			■	Flooring					
5E1C53	Roof Trim	5	0	5	JUL 28 08	AUG 01 08	0			■	Roof Trim					
5E1C39	Toilet Partitions and Accessories	8	0	8	JUL 30 08	AUG 08 08	-5d			■	Toilet Partitions and Accessori					
5E1C62	Final Cleaning	5	0	5	AUG 13 08	AUG 19 08	-7d			■	Final Cleaning					
5E1C40	Prepare and Distribute Punch List	2	0	2	AUG 20 08	AUG 21 08	-7d			■	Prepare and Distribute Punch					
5E1C41	Punch List Work	5	0	5	AUG 22 08	AUG 28 08	-6d			■	Punch List Work					
5E1C42	Complete Construction	0	0	0		AUG 28 08	-6d			◆	Complete Construction					
BLOCK E - BLOCK B TIE IN																
5EBT02	Owner Move Out	3	0	3	JUN 04 08	JUN 06 08	6d			■	Owner Move Out					
5E1T01	Begin Construction	0	0	0	JUN 09 08		6d			◆	Begin Construction					
5EBT04	Disconnect Electrical Service / Equipment	1	0	1	JUN 09 08	JUN 09 08	7d			■	Disconnect Electrical Service / Equipment					
5EBT05	Disconnect Plumbing to Equipment	2	0	2	JUN 09 08	JUN 10 08	6d			■	Disconnect Plumbing to Equipment					
5EBT06	Remove Equipment	3	0	3	JUN 09 08	JUN 11 08	6d			■	Remove Equipment					
5EBT07	Demo Walls and Existing Construction	5	0	5	JUN 11 08	JUN 17 08	6d			■	Demo Walls and Existing Construction					
5EBT08	Saw Cut and Excavate for Underslab Plumbing	5	0	5	JUN 11 08	JUN 17 08	6d			■	Saw Cut and Excavate for Underslab Plumbin					
5EBT11	Pour Slab at Walk Ins	2	0	2	JUN 18 08	JUN 19 08	11d			■	Pour Slab at Walk Ins					
5EBT09	Underslab Plumbing, Backfill, Slab	10	0	10	JUN 18 08	JUL 01 08	6d			■	Underslab Plumbing, Backfill, Slab					
5EBT12	CMU Non Bearing	5	0	5	JUN 20 08	JUN 26 08	11d			■	CMU Non Bearing					
5EBT14	Paint	5	0	5	JUN 27 08	JUL 03 08	11d			■	Paint					
5EBT13	Set Walk Ins	5	0	5	JUN 27 08	JUL 03 08	19d			■	Set Walk Ins					
5EBT23	Sprinkler Rough In - Coolers	2	0	2	JUL 01 08	JUL 02 08	19d			■	Sprinkler Rough In - Coolers					
5EBT10	Quarry Tile Floor Patch	5	0	5	JUL 02 08	JUL 09 08	6d			■	Quarry Tile Floor Patch					
5EBT18	Electrical Rough In	5	0	5	JUL 02 08	JUL 09 08	6d			■	Electrical Rough In					
5EBT22	Plumbing Rough In	5	0	5	JUL 02 08	JUL 09 08	6d			■	Plumbing Rough In					
5EBT20	Install Lockers	2	0	2	JUL 03 08	JUL 07 08	19d			■	Install Lockers					
5EBT15	Set Kitchen Equipment	5	0	5	JUL 10 08	JUL 16 08	6d			■	Set Kitchen Equipment					
5EBT17	Duct Rough In for Hood	2	0	2	JUL 15 08	JUL 16 08	8d			■	Duct Rough In for Hood					
5EBT16	Equipment Tie In - Electrical and Plumbing	5	0	5	JUL 15 08	JUL 21 08	6d			■	Equipment Tie In - Electrical and Plu					

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008						
								MAY	JUN	JUL	AUG	SEP	OCT	NOV
5EBT21	Restore Ceiling	3	0	3	JUL 17 08	JUL 21 08	8d			█ Restore Ceiling				
5EBT19	New Light Fixtures	3	0	3	JUL 22 08	JUL 24 08	6d			█ New Light Fixtures				
5E1T20	Final Cleaning	3	0	3	JUL 25 08	JUL 29 08	6d			█ Final Cleaning				
5E1T17	Health Inspection	1	0	1	JUL 30 08	JUL 30 08	6d			█ Health Inspection				
5E1T15	Prepare and Distribute Punch List	1	0	1	JUL 31 08	JUL 31 08	6d			█ Prepare and Distribute Punch Lis				
5E1T16	Punch List Work	5	0	5	AUG 01 08	AUG 07 08	9d			█ Punch List Work				
PHASE 6														
BLOCK G - MEDIA CENTER, ART AND MUSIC														
6G1007	Electrical Rough In Load Bearing Masonry	10	75	3	MAR 18 08 A	JUN 03 08	16d			█ Electrical Rough In Load Bearing Masonry				
6G1018	Masonry Veneer	45	90	5	APR 07 08 A	JUN 05 08	5d			█ Masonry Veneer				
6G1009	Structural Steel	10	75	3	APR 16 08 A	JUN 03 08	-11d			█ Structural Steel				
6G1047	Parapet CMU	15	95	1	APR 25 08 A	MAY 29 08	4d			█ Parapet CMU				
6G1048	Roof Blocking	10	70	3	MAY 06 08 A	JUN 06 08	-9d			█ Roof Blocking				
6G1019	Roof Insulation and Membrane	10	70	3	MAY 07 08 A	JUN 11 08	-9d			█ Roof Insulation and Membrane				
6G1021	Interior Masonry Partitions	20	60	8	MAY 09 08 A	JUN 13 08	-1d			█ Interior Masonry Partitions				
6G1022	Electrical Rough In in Interior Partitions	20	40	12	MAY 09 08 A	JUN 19 08	0			█ Electrical Rough In in Interior Partitions				
6G1063	Teledata Rough In	20	40	12	MAY 09 08 A	JUN 19 08	4d			█ Teledata Rough In				
6G1050	Install Hollow Metal Frames	15	30	11	MAY 15 08 A	JUN 13 08	-1d			█ Install Hollow Metal Frames				
6G1011	Sprinkler Rough In	10	25	8	MAY 19 08 A	JUN 10 08	7d			█ Sprinkler Rough In				
6G1013	Plumbing Rough In	30	50	15	MAY 19 08 A	JUN 19 08	-10d			█ Plumbing Rough In				
6G1012	Mechanical Pipe Rough-In	30	40	18	MAY 19 08 A	JUN 24 08	-10d			█ Mechanical Pipe Rough-In				
6G1054	Standing Seam Metal Roof	15	0	15	MAY 29 08	JUN 19 08	-10d			█ Standing Seam Metal Roof				
6G1020	Windows and Entrances	20	0	20	MAY 29 08	JUN 26 08	-5d			█ Windows and Entrances				
6G1023	Block Fill and Prime Painting	25	0	25	MAY 29 08	JUL 03 08	-10d			█ Block Fill and Prime Painting				
6G1049	EIFS and Plastering	40	0	40	MAY 30 08	JUL 28 08	4d			█ EIFS and Plastering				
6G1059	ATC Rough Ins	10	0	10	JUN 04 08	JUN 17 08	22d			█ ATC Rough Ins				
6G1061	Fire Alarm Rough Ins	10	0	10	JUN 04 08	JUN 17 08	22d			█ Fire Alarm Rough Ins				
6G1017	Duct Rough In	13	0	13	JUN 04 08	JUN 20 08	-11d			█ Duct Rough In				
6G1031	Doors and Hardware	20	0	20	JUN 06 08	JUL 03 08	20d			█ Doors and Hardware				
6G1055	Roof Trim	5	0	5	JUN 20 08	JUN 26 08	25d			█ Roof Trim				
6G1053	Acoustic Ceiling Grid - Corridors	5	0	5	JUN 23 08	JUN 27 08	-11d			█ Acoustic Ceiling Grid - Corridors				
6G1025	Fire Caulking	5	0	5	JUN 25 08	JUL 01 08	1d			█ Fire Caulking				
6G1026	HVAC Equipment	13	0	13	JUN 25 08	JUL 14 08	-8d			█ HVAC Equipment				
6G1057	Ceiling Light Fixtures - Corridors	5	0	5	JUN 30 08	JUL 07 08	4d			█ Ceiling Light Fixtures - Corridors				

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008									
								MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
6G1058	Grilles and Diffusers - Corridors	5	0	5	JUN 30 08	JUL 07 08	4d			■							
6G1037	Terrazzo	35	0	35	JUN 30 08	AUG 18 08	-11d			■							
6G1027	Above Ceiling Inspection	1	0	1	JUL 02 08	JUL 02 08	1d			■							
6G1028	Acoustic Ceiling Grid - Rooms	20	0	20	JUL 02 08	JUL 30 08	-8d			■							
6G1035	Ceramic Tile	10	0	10	JUL 07 08	JUL 18 08	3d			■							
6G1051	Finish Coat Painting	15	0	15	JUL 07 08	JUL 25 08	-5d			■							
6G1030	Wood Casework	20	0	20	JUL 07 08	AUG 01 08	-10d			■							
6G1024	Electrical Terminations and Devices	30	0	30	JUL 07 08	AUG 15 08	-10d			■							
6G1064	Teledata Final Connections	30	0	30	JUL 07 08	AUG 15 08	-10d			■							
6G1056	Acoustic Ceiling Tile - Corridors	15	0	15	JUL 08 08	JUL 28 08	4d			■							
6G1029	Grilles and Diffusers - Rooms	5	0	5	JUL 10 08	JUL 16 08	-8d			■							
6G1036	Acoustic Ceiling Tile - Rooms	20	0	20	JUL 17 08	AUG 13 08	-8d			■							
6G1038	Plumbing Fixtures and Finishes	5	0	5	JUL 21 08	JUL 25 08	3d			■							
6G1034	Flooring	20	0	20	JUL 21 08	AUG 15 08	-10d			■							
6G1033	Sprinkler Heads	5	0	5	JUL 28 08	AUG 01 08	0			■							
6G1065	Chalk, Tack and Markerboards, FECs	5	0	5	JUL 28 08	AUG 01 08	0			■							
6G1039	Toilet Partitions and Accessories	5	0	5	JUL 28 08	AUG 01 08	3d			■							
6G1060	ATC Terminations	10	0	10	JUL 28 08	AUG 08 08	-5d			■							
6G1062	Fire Alarm Terminations	10	0	10	JUL 28 08	AUG 08 08	-5d			■							
6G1032	Lighting Fixtures - Rooms	5	0	5	JUL 31 08	AUG 06 08	-3d			■							
6G1066	Final Cleaning	5	0	5	AUG 19 08	AUG 25 08	-11d			■							
6G1040	Prepare and Distribute Punch List	2	0	2	AUG 26 08	AUG 27 08	-11d			■							
6G1041	Punch List Work	5	0	5	AUG 28 08	SEP 04 08	-10d			■							
6G1042	Complete Construction	0	0	0		SEP 04 08	-10d			◆							

GYMNASIUM RENOVATION

BLOCK G

GG1005	Electrical Demo	15	95	1	OCT 02 07 A	MAY 29 08	-7d			■							
GG1006	Masonry Partitions	25	85	4	DEC 14 07 A	JUN 04 08	-7d			■							
GG1009	Electrical Rough In	20	80	4	DEC 14 07 A	JUN 05 08	-7d			■							
GG1039	Teledata Rough In	20	70	6	DEC 14 07 A	JUN 09 08	-4d			■							
GG1008	HVAC Rough In	20	75	5	DEC 17 07 A	JUN 05 08	-6d			■							
GG1042	ATC Rough Ins	10	50	5	APR 17 08 A	JUN 05 08	29d			■							
GG1044	Fire Alarm Rough Ins	10	50	5	APR 17 08 A	JUN 05 08	29d			■							
GG1014	HVAC Equipment	10	75	3	APR 25 08 A	JUN 10 08	0			■							

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008					
								MAY	JUN	JUL	AUG	SEP	OCT
GG1013	Block Fill and Prime Painting	30	40	18	MAY 06 08 A	JUN 25 08	-7d	█ Block Fill and Prime Painting					
GG1035	Finish Coat Painting	20	40	12	MAY 08 08 A	JUL 14 08	-1d	█ Finish Coat Painting					
GG1036	Windows and Translucent Panels	15	40	9	MAY 15 08 A	JUL 24 08	5d	█ Windows and Translucent Panels					
GG1034	EIFS and Plastering	30	0	30	MAY 29 08	JUL 11 08	-6d	█ EIFS and Plastering					
GG1017	Acoustic Ceiling Grid	10	0	10	MAY 30 08	JUN 13 08	-7d	█ Acoustic Ceiling Grid					
GG1020	Grilles and Diffusers	15	0	15	JUN 09 08	JUN 27 08	-2d	█ Grilles and Diffusers					
GG1019	Ceiling Light Fixtures	20	0	20	JUN 09 08	JUL 07 08	-7d	█ Ceiling Light Fixtures					
GG1016	Fire Caulking	5	0	5	JUN 10 08	JUN 16 08	-4d	█ Fire Caulking					
GG1038	Ceramic Tile	25	0	25	JUN 10 08	JUL 15 08	12d	█ Ceramic Tile					
GG1021	Sprinkler Heads	10	0	10	JUN 16 08	JUN 27 08	-2d	█ Sprinkler Heads					
GG1027	Plumbing Fixtures & Trim	10	0	10	JUN 16 08	JUN 27 08	3d	█ Plumbing Fixtures & Trim					
GG1018	Above Ceiling Inspection	1	0	1	JUN 17 08	JUN 17 08	-4d	█ Above Ceiling Inspection					
GG1022	Acoustic Ceiling Tile	10	0	10	JUN 23 08	JUL 07 08	-7d	█ Acoustic Ceiling Tile					
GG1023	Electrical Fixtures & Trim	20	0	20	JUN 26 08	JUL 24 08	6d	█ Electrical Fixtures & Trim					
GG1037	Corridor Flooring (Epoxy Terrazzo)	30	0	30	JUN 26 08	AUG 07 08	-5d	█ Corridor Flooring (Epoxy Terrazzo)					
GG1029	Toilet Partitions and Accessories	25	0	25	JUN 30 08	AUG 04 08	-2d	█ Toilet Partitions and Accessories					
GG1024	Chalk Boards, Tack Boards, Marker Boards	10	0	10	JUL 08 08	JUL 21 08	8d	█ Chalk Boards, Tack Boards, Marker Boards					
GG1025	Floor Finishes (Sheet Goods)	20	0	20	JUL 08 08	AUG 04 08	-7d	█ Floor Finishes (Sheet Goods)					
GG1041	Roof Trim	5	0	5	JUL 14 08	JUL 18 08	9d	█ Roof Trim					
GG1032	Masonry Cleaning	20	0	20	JUL 14 08	AUG 08 08	-6d	█ Masonry Cleaning					
GG1048	Chalk, Tack and Markerboards, FECs	5	0	5	JUL 15 08	JUL 21 08	9d	█ Chalk, Tack and Markerboards, FECs					
GG1043	ATC Terminations	10	0	10	JUL 15 08	JUL 28 08	3d	█ ATC Terminations					
GG1045	Fire Alarm Terminations	10	0	10	JUL 15 08	JUL 28 08	3d	█ Fire Alarm Terminations					
GG1046	Teledata Final Connections	10	0	10	JUL 15 08	JUL 28 08	3d	█ Teledata Final Connections					
GG1028	Install Lockers	15	0	15	JUL 15 08	AUG 04 08	-1d	█ Install Lockers					
GG1026	Doors and Hardware	15	0	15	JUL 22 08	AUG 11 08	-7d	█ Doors and Hardware					
GG1030	Prepare and Distribute Punch List	1	0	1	AUG 12 08	AUG 12 08	-7d	█ Prepare and Distribute Punch List					
GG1049	Final Cleaning	5	0	5	AUG 13 08	AUG 19 08	-7d	█ Final Cleaning					
GG1030X	Prepare and Distribute Punch List	1	0	1	AUG 20 08	AUG 20 08	-7d	█ Prepare and Distribute Punch List					
GG1031	Punch List Work	5	0	5	AUG 21 08	AUG 27 08	-5d	█ Punch List Work					
GG0032	Complete Renovation	0	0	0		AUG 27 08	-5d	◆ Complete Renovation					

EXISTING MECHANICAL ROOM & CHILLER BUILDING

MR020	Set Generator	5	90	1	FEB 27 08 A	MAY 29 08	57d	█ Set Generator					
-------	---------------	---	----	---	-------------	-----------	-----	-----------------	--	--	--	--	--

INTERMEDIATE SCHOOL ADDITION & RENO

	DESCRIPTION	DAYS PLAN	% COMPL	DAYS TO GO	START	FINISH	FLOAT	2008							
								MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
MR004	Pipe Boilers	15	95	1	MAR 19 08 A	JUN 13 08	42d								
MR002	Electrical Rough In	15	98	0	APR 18 08 A	JUN 12 08	47d								
MR007	Electrical Fixtures and Devices	5	95	0	MAY 07 08 A	JUN 12 08	47d								
MR011	Final Electrical Connections for Mechanical	5	90	1	MAY 07 08 A	JUN 20 08	41d								
MR018	Set Chiller	5	50	3	MAY 23 08 A	JUN 03 08	55d								
MR009	Painting	10	0	10	MAY 29 08	JUN 12 08	41d								
MR003	Fire Pump	5	0	5	JUN 13 08	JUN 19 08	41d								
MR005	Insulate Pipe	5	0	5	JUN 16 08	JUN 20 08	42d								
MR012	Final Inspection	1	0	1	JUN 23 08	JUN 23 08	41d								